



REPORT OF NEW PAVEMENT INSTALLATION

New Street
 Overlay Existing Street

Widen Existing Street
Previous Width _____
New Width _____

Upgrade Existing Street
Previous Surface Type _____
New Surface Type _____

Street Name Sagemore Circle

Subdivision/Project Village @ Southridge P.U.D Phase 1

Contractor Coulson

Completion Date July 6, 1993

Traffic Designation: Local
 Collector
 Arterial

Pavement Section:

Asphalt (Concrete) 3
Base 2
Sub-base _____

Dimensions:

Street Width: 300 Feet
Street Length: 190 Feet
_____ Miles

Square Yards of New Surface: _____
Square Yards of New Street: 760

Surface Classification Guidelines	
Type A.	Primitive Road: Unimproved but useable by conventional vehicles.
Type B.	Bladed Road: Bladed but not drained.
Type C.	Graded & Drained: Aligned, graded, crowned and drained by ditches.
Type E.	Gravel: Same as "C" but gravel surface.
Type F.	Bituminous Surface-Treated Road (Low Type): Same as "E" with an added bituminous surface course of less than one inch thickness.
Type G.	Mixed Bituminous Road (High Type): Gravel base with bituminous surface course of more than one inch thickness.
Type J.	Portland Cement Concrete Road: Concrete road with or without bituminous wearing surface of less than one inch thickness.
Type K.	Brick Road

Construction Limits:

Beginning Point: Wingfoot Dr.
Ending Point: West END

Comments/Sketches:

Inspected by: Todd Checked by: _____

Copy to Transportation Division
Original to Annual Street Report



REPORT OF NEW CONCRETE INSTALLATION

Subdivision or Project Village @ Southridge P.U.D. Phase 2

Contractor C.G.E.S

Date Work Started May 21, 1993

Date Work Completed JUNE 10, 1993 Inspector Todd

- Drive-over curb, gutter & walk
- Vertical curb & gutter
- Drive-over curb & gutter
- Other (specify) _____
- Sidewalk: width 4'
2 - Muirfield way
- Radius: number 1 - Sagemore Circle
1 - Muirfield way
- Cross-pan: number 1 - Sagemore Circle
- Catch basin: number 1 - Wingfoot Dr

Limits or Location of Work: _____

Muirfield Way - Wingfoot to ~~300~~^{275'} West

Wingfoot Dr - Sagemore Circle to 90' North of Muirfield Way

Sagemore Circle - Wingfoot Dr to West end

Total Linear Footage Installed (report for curb, gutter and/or sidewalk _____

Muirfield Way - 500 L.F Drive over C.G.E.S / 225 L.F 4' Walk on North side

Wingfoot Dr - 690 L.F Drive over C.G.E.S

Sagemore Circle - 375 L.F Drive over C.G.E.S

COMMENTS:

Checked by: _____